

PROCESCONTROLPLAN:

Case: Extention Gymnasium Aichach Nr.: Rev.:

Activity	Controlled by	Control	Control method	Accepting- criteria	Documentation of control	Remarks
<u>Blinding layer:</u>	Foreman					
		If straight	measurement	±2 mm	Control form 1	
		If on right place	Visual after plan		Control form 1	
		Thick enough	Visual	No cracks	Control form 1	
Insulation	Foreman	Put out right	Visual Photo	No cold bridges and damages visible	Control form 1	
Formwork	Foreman	Set up in line	Visual, measure	width, height kote.length	Control form 1	
		Right type and size	Visual		Control form 1	
		Put up straight and clean	Visual		Control form 1	
		Set up stable (fixed)	Physical test		Control form 1	

Reinforcement	Foreman	Put up right type/ size on right spot	Visual and Measurement		Control form 1	
		Fixed in stable way	Physical test		Control form 1	
		Put up with space to formwork	Measurement	± 2 mm	Control form 1	
		Put in according to the plans (space between the bars)	Measurement	± 2 mm	Control form 1	
Pouring concrete	Foreman	Vibrated enough and correct	Visual		Control form 1	

Scheme 3.