

PROCESS CONTROL:		CONTROL CIRKUMFERENC E
Building part: Foundation (see plan for part).....		
Case: <u>Extention Gym Aichach</u> part nr.:		
NR.	CONTROL BY:	CONTROL- METHODE:
1.	Blinding layer: If straight +- 2 mm,- If on right place- Thick enough	Visual- measure
2.	Insulation :No cold bridges and damages visible	Visual-photo
3.	Formwork : Put up straight and clean - Set up stable- form oil	Visual- Physical test
4.	Reinforcement: Put up right type/ size on right spot- fixed in stable- space to form \pm 2 mm	Visual- measure
5.	Pouring Concrete: Vibrated enough and correct	Visual
6.	Set up in line: width, height kote.length	measure
7.		
8.		
9.		

date	Control activity									be marks	sign
	1	2	3	4	5	6	7	8	9		
21-1-12	x									ok	Veronika
22-1-12		x								photo number 5	Veronika
22-1-12			x							ok	Veronika
22-1-12				x						ok-25 mm	Veronika
22-1-12					x					Width 350mm, kote 12,56 length 12500 mm - ok	Veronika

Date: Sign: