

Company: Grundwerk GmbH

*Handbook  
For project and construction management*

---

**RECEIVING CONTROL PLAN:** After other trade( soilwork)

Case: ..... Extention Gymnasium Aichach ..... Nr.: ..... Rev.: .....

Subject	Controlled by	Frequence	Method	Accept criterias	Documentation of control	Comments
Handing over other trade (excavation – soil work)	Foreman	Before starting the work	Visual + Measure	Excavated at the right measurements		
				Excavated to right depth (1,7m)		
				Surface straight		
				Surface clean/ plain		
				Enough compressed		