3 week plam for: Plejeboliger Vestervang 42-44	Duration days of task (in total)	Man power	Monday	Tuesday	Janyary 2012 Week 1 Wednsday		Friday	Monday		ry 2012 eek 2 isdav Thi	ursday Friday	Monday	Tuesday	Janyary 2012 Week 3 Wednsday		Friday
MAIN CONTRACTOR				,	,		,	,	,			,	I		,	,
Kick off meetings													<u> </u>	<u> </u>		
Site and Site safety meetings Interim													+	 		
aterini													+	+		
													+	+		
CONCRETE													+	+		
Bacement walls (Manpower = 5 workers)					5 worker	s on crew		1								
Mark and control placement of walls (Surveyor)			1													
PSH analysis of the job inkluding all workers on the job																
Cutting and bending and prefabrucation of reinforcement			2	2										<u> </u>		
Mount external forms in axis J, I and 14 + wall between axis 13 and 14 - Hatches for foundations (Crane truck)			2	2									<u> </u>			
Lubrecate/oil forms.				1										<u> </u>		
Reinforcement mounting. (Hatches for foundations)					3	3								<u> </u>		
Clean top foundation for nails and other material					1							_		 		
Control reinforcement and forms before closing (Control check)						1							-			
Close forms - (Crane truck) Casting (Concrete delivery)		-			1	1								<u> </u>		
Waiting period (2 days)						1						+	+	+		
Clean and arrnge site for next step (for everything having to do with bacement wall execution)	+		+				3						+	+		
Clean and arrange steel rig (Site for cutting and bending)			+				2						+	+		
Forms down			†					2					†	 		
Clean forms			T					1					†			
						İ										
Selfsupporting foundation beame (general hight)						5 worker	s on crew									
Mark and control placement of foundations (Surveyor)			1													
PSH analysis of the job inkluding all workers on the job (step 1 and 2)																
Cutting and bending and prefabrucation of reinforcement (step 1)			2	2	2											
Formwork (see drawing for startpoint) (step 1)			3	2	2								<u> </u>			
Mounting of reinforcement (step 1)				1									 	 		
Control reinforcement and forms before closing (Control check) (step 1)																
Close forms					3									<u> </u>		
Casting of step 1					3							+	 	<u> </u>		
1 day waiting period							2						-			
Forms down / cleaning of forms /		-				2	2	2						<u> </u>		
Cutting and bending and prefabrucation of reinforcement (step 2) Formwork (see drawing for startpoint) (step 2)		-				3	2	2				_	+	 		
Mounting of reinforcement (step 2)			+			3	2	2					+	+		
Control reinforcement and forms before closing (Control check) (step 2)													+	+		
Close forms								2					+	+		
Casting of step 2								3					+	+		
1 day waiting period																
Forms down / cleaning of forms /										2						
						ĺ										
Foundations garbadge station and bike shed						3 workers								<u> </u>		
Mark and control placement of foundations (Surveyor)						1								<u> </u>		
Cutting bending and refab of reinf.						1										
Monting of forms						1								<u> </u>		
Casting						1								<u> </u>		
1 day waiting preiod							2					_	+	 		
Forms down / cleaning of forms / cleaning up site			-				2						+	+		
Light boxes and elevator shaft									2	orkers		_	+	 		
Cutting bending and prefab of reinf			+						1 1	DIKEIS			+	+		
Monting of forms			+					†	2				+	 		
Reinforcement in forms										2			†	<u> </u>		
Control of forms and reinforcement								İ		1			1			
										2						
Casting			1			1										
Casting 1 day waiting period								1			2					
													1		·	
1 day waiting period Forms down / cleaning of forms / cleaning of site											2					
1 day waiting period Forms down / cleaning of forms / cleaning of site Terrace sub-construction and loadbearing construction											2			4 workers		1
1 day waiting period Forms down / cleaning of forms / cleaning of site Terrace sub-construction and loadbearing construction Prefab of reinforcement											2	2	2	4 workers		
1 day waiting period Forms down / cleaning of forms / cleaning of site Terrace sub-construction and loadbearing construction Prefab of reinforcement Form up (One side)											2	1	1	4 workers		
1 day waiting period Forms down / cleaning of forms / cleaning of site Terrace sub-construction and loadbearing construction Prefab of reinforcement Form up (One side) Reinforcement mounting and assembaling																
1 day waiting period Forms down / cleaning of forms / cleaning of site Terrace sub-construction and loadbearing construction Prefab of reinforcement Form up (One side) Reinforcement mounting and assembaling Forms up (closing)											-	1	1	2		
1 day waiting period Forms down / cleaning of forms / cleaning of site Terrace sub-construction and loadbearing construction Prefab of reinforcement Form up (One side) Reinforcement mounting and assembaling Forms up (closing) Control of forms and reinforcement	•											1	1	2 1		
1 day waiting period Forms down / cleaning of forms / cleaning of site Terrace sub-construction and loadbearing construction Prefab of reinforcement Form up (One side) Reinforcement mounting and assembaling Forms up (closing) Control of forms and reinforcement Casting												1	1	2		
1 day waiting period Forms down / cleaning of forms / cleaning of site Terrace sub-construction and loadbearing construction Prefab of reinforcement Form up (One side) Reinforcement mounting and assembaling Forms up (closing) Control of forms and reinforcement Casting 2 days waiting period												1	1	2 1		
1 day waiting period Forms down / cleaning of forms / cleaning of site Terrace sub-construction and loadbearing construction Prefab of reinforcement Form up (One side) Reinforcement mounting and assembaling Forms up (closing) Control of forms and reinforcement Casting												1	1	2 1		2
1 day waiting period Forms down / cleaning of forms / cleaning of site Terrace sub-construction and loadbearing construction Prefab of reinforcement Form up (One side) Reinforcement mounting and assembaling Forms up (closing) Control of forms and reinforcement Castling 2 days waiting period Forms down /cleaning of forms / cleaning of site											61	1 1	1	2 1		
1 day waiting period Forms down / cleaning of forms / cleaning of site Terrace sub-construction and loadbearing construction Prefab of reinforcement Form up (One side) Reinforcement mounting and assembaling Forms up (closing) Control of forms and reinforcement Casting 2 days waiting period										2	61	1	1	2 1		
1 day waiting period Forms down / cleaning of forms / cleaning of site Terrace sub-construction and loadbearing construction Prefab of reinforcement Form up (One side) Reinforcement mounting and assembaling Forms up (closing) Control of forms and reinforcement Casting 2 days waiting period Forms down /cleaning of forms / cleaning of site										2 2 2	61	1 1	1	2 1		
1 day waiting period Forms down / cleaning of forms / cleaning of site Terrace sub-construction and loadbearing construction Prefab of reinforcement Form up (One side) Reinforcement mounting and assemballing Forms up (closing) Control of forms and reinforcement Casting 2 days waiting period Forms down /cleaning of forms / cleaning of site Floors in bacement Insulation										2 2 2 2	6	1 1	1	2 1		
1 day waiting period Forms down / cleaning of forms / cleaning of site Terrace sub-construction and loadbearing construction Prefab of reinforcement Form up (One side) Reinforcement mounting and assembaling Forms up (closing) Control of forms and reinforcement Casting 2 days waiting period Forms down /cleaning of forms / cleaning of site Floors in bacement Insulation Cutting and bending of reinf										2 2 2 2	6	1 1	1	2 1		
1 day waiting period Forms down / cleaning of forms / cleaning of site Terrace sub-construction and loadbearing construction Prefab of reinforcement Form up (One side) Reinforcement mounting and assembaling Forms up (closing) Control of forms and reinforcement Casting 2 days waiting period Forms down /cleaning of forms / cleaning of site Floors in bacement Cutting and bending of reinf Mounting of reinforcement										2 2 2 2	6	1 1	1	2 1 1 1		
1 day waiting period Forms down / cleaning of forms / cleaning of site Terrace sub-construction and loadbearing construction Prefab of reinforcement Form up (One side) Reinforcement mounting and assembaling Forms up (closing) Control of forms and reinforcement Casting 2 days waiting period Forms down /cleaning of forms / cleaning of site Floors in bacement Cutting and bending of reinf Mounting of reinforcement Cleaning insulation										2 2 2 2	6	1 1	1	2 1 1 1		
1 day waiting period Forms down / cleaning of forms / cleaning of site Terrace sub-construction and loadbearing construction Prefab of reinforcement Form up (One side) Reinforcement mounting and assembaling Forms up (closing) Control of forms and reinforcement Casting 2 days waiting period Forms down / cleaning of forms / cleaning of site Floors in bacement Insulation Cutting and bending of reinf Mounting of reinforcement Cleaning insulation and controling reinforcement and insulation Casing										2 2 2 2	6	1 1	1	2 1 1 1 5 5 5 2 3		